

ORIGINAL



0000077260

Wade Noble, Bar No. 5620
1405 W. 16th Street, Ste. A
Yuma, AZ 85364
928-343-9447
928-343-9483 Fax
Attorney for Applicant

RECEIVED

2007 SEP 28 A 9:31

AZ CORP COMMISSION
DOCKET CONTROL

Arizona Corporation Commission

DOCKETED

SEP 28 2007

BEFORE THE ARIZONA CORPORATION

DOCKETED BY
COMMISSION *ne*

In the Matter of the Application of
Shepard Water Company for
Financing Approval

Docket No. W-01537A-99-0100

W-01537A-99-0296

**QUARTERLY CONSTRUCTION
PROGRESS UPDATE**

3rd Quarter 2007
(July-August-September)

Shepard Water Company, for its Quarterly Construction Progress Update
submits the following:

1. Shepard Water Company obtained financing in the amount of
\$299,475 from WIFA to upgrade the Shepard Water Company domestic water
system at Martinez Lake Resort. Both Shepard Water Company and Martinez
Lake Resort are owned by John Guth.

2. Concurrently with the system upgrade Martinez Lake Resort planned
a subdivision of the lands at Martinez Lake Resort including road and street
replacement and other improvements, and the construction of a sewer system by
Martinez Lake Sewer Company (Also owned by John Guth). The water system
upgrade and the sewer system will be installed during the construction of the
streets and roads planned as part of the subdivision of lands.

3. Construction:

A. Streets -

- 1) Surveying - Ongoing - in progress.
- 2) Grading - Awaiting completion of the construction of the
utilities systems which are being built under the streets.

- 1 3) Surfacing - Awaiting completion of the construction of the
2 utilities systems which are being built under the streets.

3 B. Water System -
4 System Rebuild

- 5 1) 55,000 gallon storage tank -Construction of the 55,000 gallon
6 storage tank has been completed. The storage tank is not yet in
7 service.
8 2) Surveying for trenching the system rebuild is continuing.
9 3) Trenching for the Water System Rebuild is 60 % complete
10 (Trenching and other components of water system rebuild
11 construction will parallel sewer trenching and construction and
12 electrical service trenching and construction. Sewer
13 construction will be first followed by water system trenching
14 and installation and electrical system trenching and installation.
15 The streets must be used by residents during construction. And
16 trenching is covered daily. Sewer system trenching and sewer
17 line construction is 100% complete.)
18 4) Installation of pipes is 60 % complete.
19 5) Backfill is 60 % complete.

20 Arsenic Remediation Equipment - The arsenic removal system has been
21 delivered and is in process of being installed.

22 Other - Retaining walls surrounding the water system have been
23 constructed.

24 C. Sewer -

- 25 1) Construction on the sewer lines began February 2007.
26 2) Trenching is 100% complete.
27 3) Installation of pipes is 100% complete.
28 4) Backfill is 100% complete.

1 5) Equipment for the new pumping station has been ordered and
2 installed.

3 D. Electrical - Construction is 60% completed.

4 E. Drainage - Construction has commenced.

5 F. Other -

6 G. Overall Progress - 75% of of the entire project has been completed.

7 DATED: September 20, 2007.

8 

9 _____
10 Wade Noble
11 Attorney for Applicant
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28