

ORIGINAL



0000084697

Ashcreek Water Company RECEIVED 965-2934 for emergencies
P.O. Box 825 Thatcher, AZ 85552 428-3357 for billing questions
3776 Main St, Thatcher, AZ 2008 MAY -5 A 10: 00 428-5420 for all other contact

19E

AZ CORP COMMISSION
DOCKET CONTROL

April 30, 2008

ARIZONA CORPORATION COMMISSION:

Mike Gleason, Chairman
Kristin K. Mayes
William Mundell
Jeff Hatch-Miller
Gary Pierce

Re: Docket # W-02494A-06-0561
W-02494A-06-0562

Ashcreek Water Company has not been able to comply with Decision #69581, page 9, Findings of Fact # 40, Lines 25-26 and requests an extension of time to complete the requirement which is:

"In addition, Staff recommends that the Company submit the ADEQ Approval of Construction for the storage tank project by May 31, 2008."

Reason: A series of delays in funding and engineering, ADEQ Approval to Construct have made it unlikely that construction will be complete by May 31, 2008. The plat and legal descriptions for easements for the new construction were completed April 29, and are now available for agreements and signatures. Verbal agreements have already been secured, and now signatures must be completed.

Corrective Action: Finish gathering signatures for the easements, advertise for bids, oversee construction, and secure ADEQ Approval of Construction to submit.

Duration: Easements are over lands that are in Estates, and several signatures will be required on each, some of which are out of State. Once they are secured, Construction should be less than 30 days, and ADEQ Approval another 30 days. My best estimate is 90 days for satisfaction of the Order.

Very truly yours,

Bevan Barney, Interim Manager
Ashcreek Water Company

Arizona Corporation Commission
DOCKETED

MAY -5 2008

DOCKETED BY