



COMMISSIONERS

SUSAN BITTER SMITH, Chairman
BOB STUMP
ROBERT BURNS
DOUG LITTLE
TOM FORESE

Arizona Corporation Commission
DOCKETED

SEP 25 2015

DOCKETED BY

ORIGINAL

2015 SEP 25 A 11:01
RECEIVED
AZ CORP COM MISS
DOCKET CONTROL

IN THE MATTER OF THE APPLICATION OF GRANITE MOUNTAIN WATER COMPANY, INC. FOR APPROVAL OF A RATE INCREASE.

DOCKET NO. W-02467A-09-0333

IN THE MATTER OF THE APPLICATION OF GRANITE MOUNTAIN WATER COMPANY, INC. FOR APPROVAL OF FINANCINGS.

DOCKET NO. W-02467A-09-0334

IN THE MATTER OF THE APPLICATION OF GRANITE MOUNTAIN WATER COMPANY, INC. FOR AUTHORITY TO INCUR LONG-TERM DEBT.

DOCKET NO. W-02467A-10-0483

MOTION TO EXTEND DEADLINES SET BY DECISION NO. 75031

Granite Mountain Water Co., Inc. ("Granite Mountain") hereby moves to extend the deadline, set in the above-captioned dockets by Decision No. 75031, to construct a 50,000-gallon storage tank.

On April 13, 2015, Commission Decision No. 75031 extended, to September 25, 2015, the deadline for Granite Mountain Water Company, Inc. to file with the Commission's Docket Control copies of the Approval of Construction for the 50,000-gallon storage tank. As discussed in sworn testimony at the September 24, 2015, Granite Mountain rate hearing in Docket No. W-02467A-14-0230, circumstances beyond Granite Mountain's control require a further extension of that deadline to December 31, 2015.


The Water Infrastructure Finance Authority of Arizona recently discovered that the contractor hired to construct the storage tank did not have the required contractor license and refused to continue payments to Granite Mountain for the continuing construction. This was despite the contractor's representations to the contrary. Granite Mountain has now solicited and received bids from new, licensed contractors, and within the next few days will select a new,

licensed contractor to resume and complete tank construction. Based on the hearing testimony, Granite Mountain and the Commission Staff agreed to the following deadlines:

- Tank construction to be completed by December 1, 2015;
- Approval of Construction to be filed by December 31, 2015; and
- Invoices and other supporting documentation to be submitted to Staff by December 31, 2015.

Based on the compelling circumstances discussed at hearing and the agreement reached at hearing with Commission Staff, Granite Mountain asks the Commission to extend to December 31, 2015, the deadline set for filing the Approval of Construction for the new 50,000-gallon storage tank.¹

Respectfully submitted on September 25, 2015, by:



Craig A. Marks
Craig A. Marks, PLC
10645 N. Tatum Blvd, Suite 200-676
Phoenix, Arizona 85028
(480) 367-1956
Craig.Marks@azbar.org
Attorney for Granite Mountain Water Co., Inc.

Original and 13 copies filed
on September 25, 2015, with:

Docket Control
Arizona Corporation Commission
1200 West Washington
Phoenix, Arizona 85007

¹ Decision No. 75031 also required that any request for extension of its deadline be filed "at least 90 days prior to the existing deadline" This was not possible because the contractor's failure to obtain the necessary licenses was only recently discovered.