

ORIGINAL



0000082568

RECEIVED

2008 MAR 12 P 4: 47

AZ CORP COMMISSION
DOCKET CONTROL

Arizona Corporation Commission

DOCKETED

MAR 12 2008

DOCKETED BY

nr

1 FENNEMORE CRAIG, P.C.
2 A Professional Corporation
3 Jay L. Shapiro (No. 014650)
4 Patrick J. Black (No. 017141)
5 3003 North Central Avenue
6 Suite 2600
7 Phoenix, Arizona 85012
8 Telephone (602) 916-5000

9 Attorneys for Northern Sunrise Water Company
10 and Southern Sunrise Water Company

11 **BEFORE THE ARIZONA CORPORATION COMMISSION**

12 IN THE MATTER OF THE APPLICATION OF
13 NORTHERN SUNRISE WATER COMPANY FOR A
14 CERTIFICATE OF CONVENIENCE AND
15 NECESSITY TO PROVIDE WATER UTILITY
16 SERVICE IN COCHISE COUNTY, ARIZONA.

DOCKET NO. W-20453A-06-0247

17 IN THE MATTER OF THE APPLICATION OF
18 SOUTHERN SUNRISE WATER COMPANY FOR A
19 CERTIFICATE OF CONVENIENCE AND
20 NECESSITY TO PROVIDE WATER UTILITY
21 SERVICE IN COCHISE COUNTY, ARIZONA.

DOCKET NO. W-20454A-06-0248

22 IN THE MATTER OF THE JOINT APPLICATION
23 OF NORTHERN SUNRISE WATER COMPANY
24 AND SOUTHERN SUNRISE WATER COMPANY
25 FOR THE APPROVAL OF SALE AND TRANSFER
26 OF WATER UTILITY ASSETS, AND
CANCELLATION OF CERTIFICATES OF
CONVENIENCE AND NECESSITY, FOR
MIRACLE VALLEY WATER COMPANY,
COCHISE WATER COMPANY, HORSESHOE
RANCH WATER COMPANY, CRYSTAL WATER
COMPANY, MUSTANG WATER COMPANY,
CORONADO ESTATES WATER COMPANY, AND
SIERRA SUNSET WATER COMPANY, LOCATED
IN COCHISE COUNTY, ARIZONA.

DOCKET NOS. W-20453A-06-0251
W-20454A-06-0251
W-01646A-06-0251
W-01868A-06-0251
W-02235A-06-0251
W-02316A-06-0251
W-02230A-06-0251
W-01629A-06-0251
W-02240A-06-0251

NOTICE OF COMPLETION

23 Southern Sunrise Water Company ("Southern Sunrise" or "Company") hereby submits
24 this Notice of Completion in accordance with Decision No. 68826 (June 29, 2006).
25 Decision 68826 requires that, after the projects for a system are complete, the respective
26

1 Company is to "file a notice of completion in this docket, which should include an Approval of
2 Construction from ADEQ for those projects requiring ADEQ approval."

3 Through this filing Southern Sunrise is notifying the Commission that the improvements
4 to the Cochise and Horseshoe Ranch systems are complete. See the survey list of action items
5 attached hereto as Exhibit 1. None of the completed improvements require ADEQ approval.

6


7 DATED this 12th day of March, 2008.

8

FENNEMORE CRAIG, P.C.

9

10

By: 

11

Jay L. Shapiro
Patrick J. Black
Suite 2600
3003 North Central Avenue
Phoenix, Arizona 85012
Attorneys for Northern Sunrise Water Company
and Southern Sunrise Water Company

12

13

14

15

16 **ORIGINAL and 17 copies filed**
17 this 12th day of March, 2008 to:

18

Docket Control
Arizona Corporation Commission
1200 West Washington Street
Phoenix, Arizona 85007

19

20

21

Copy hand delivered
22 this 12th day of March, 2008 to:

23


Steve Olea, Assistant Director
Utilities Division
Arizona Corporation Commission
1200 W. Washington St.
Phoenix, AZ 85007

24

25

26

1 Marlin Scott, Engineer
2 Arizona Corporation Commission
3 1200 W. Washington St.
4 Phoenix, AZ 85007

5 

6 2041882.1/20913.001

7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26

EXHIBIT

1

Cochise

Total Customers Served: 585

The ACC mandated improvements for Cochise are:

Naranja

1. Add meters to wells. *Complete.*
2. Construct a minimum 6 ft high chain link fence with barbed wired 800 LF. *Complete.*
3. Construct 12 ft wide chain link gate. *Complete.*
4. Repair 5 hp booster pump. *Complete.*
5. Rebuild electrical control and wiring system. *Complete.*
6. Replace air compressor and controls on pressure tank. *Complete.*
7. Replace gauges on booster and transfer pumps. *Complete.*
8. Replace check valves on booster and transfer pumps. *Complete.*
9. Build concrete pads to mount booster and transfer pumps. *Complete.*
10. Install well pump high level shut off level controller to storage tank. *Complete.*
11. Install low-level sensor in storage tank for booster and transfer pump shut off. *Complete.*
12. Install telemetry to start and stop transfer pumps filling Horseshoe storage. *Complete.*
13. Add sampling taps to wells. *Complete.*
14. Survey property to establish property boundaries for well site. *Complete.*
15. Remove old storage tank and trash and grade well site. *Complete.*

Several, non-ACC mandated improvements were made to this facility as well, including:

1. Cleaned up site.
2. Replaced all wiring to wells, boosters and pressure tank.
3. Installed level controls in storage tank.
4. Installed pressure switch on booster pumps.
5. Installed starter controls on booster pumps on transfer line.
6. Installed 120 gal. surge tank and pressure switches on transfer line booster pumps.
7. Installed chlorinator.
8. Graded and repaired access road.
9. Installed new 10HP booster pump on transfer line.
10. Small storage tank removed off site.
11. Completed Well No. 2 electrical wiring.
12. Installed selector switches on existing booster panels.

Jaxell

1. Add meter to well. *Complete.*
2. Add additional booster pump. *Complete.*
3. Survey property to establish property boundaries of well site. *Complete.*

Several, Non-ACC Mandated improvements were made to this facility as well, including:

1. Well Site cleaned up.
2. Replaced 7 1/2 HP pump & motor.
3. Raised wellhead casing.
4. Replaced pressure switch on booster pump.
5. Installed pressure reducing valve and interconnect with Naranja. (Naranja well can now serve the Jaxell area.)
6. Installed chlorinator.
7. Repaired electrical panels for deep well and booster pump including motor starters.
8. Installed selector switch on old booster pump panel.
9. New hydropneumatic tank to be installed first week of February.

Horseshoe

The ACC Mandated improvements for Horseshoe are:

1. Replace 3-inch meter measuring transfer flow from Cochise. **Complete.**
2. Replace fence with a minimum 6 ft high chain link fence with barbed wire, 200LF. **Complete**
3. Construct 12 ft wide chain link gate. **Complete.**
4. Replace 2 - 7.5 hp booster pumps. **Complete.**
5. Rebuild electrical control and wiring system. **Complete.**
6. Replace 3,000 gallon pressure tank. **Complete.**
7. Design and construct interconnection with Bella Vista South system. **Complete.**
8. Repair doors on storage building. **Complete.**
9. Add air relief valve to transmission line from Cochise and grade and secure site. **Complete.**
10. Survey property to establish boundaries of storage and well sites. **Complete.**

Several non-ACC mandated improvements were made to this facility as well, including:

1. Site cleaned up.
2. Installed booster pumps.
3. Cleaned up wiring on electrical panels.
4. Installed altitude valve on storage tank.
5. Installed pressure switches on booster pumps.
6. Installed new starter switch on lead booster pump.