

ORIGINAL



MEMORANDUM

RECEIVED

66enf

TO: Docket Control  
Arizona Corporation Commission

2008 APR -2 P 2:49

Arizona Corporation Commission

FROM: Ernest G. Johnson  
Director  
Utilities Division

AZ CORP COMMISSION  
DOCKET CONTROL

DOCKETED

APR 02 2008

DATE: April 2, 2008

DOCKETED BY	VJP
-------------	-----

RE: NORTHERN SUNRISE WATER COMPANY AND SOUTHERN SUNRISE WATER COMPANY - MOTION FOR EXTENSION OF TIME TO COMPLY (DOCKET NOS. W-20453A-06-0247, W-20454A-06-0248, W-20453A-06-0251, W-20454A-06-0251, W-01646A-06-0251, W-01868A-06-0251, W-02235A-06-0251, W-02316A-06-0251, W-02230A-06-0251, W-01629A-06-0251, W-02240A-06-0251)

In Decision No. 68826, dated June 29, 2006, the Arizona Corporation Commission ("A.C.C." or "Commission") approved the joint application of Northern Sunrise Water Company and Southern Sunrise Water Company ("NSWC", "SSWC" or collectively, "The Companies") for a Certificate of Convenience and Necessity ("CC&N") to provide water utility service in Cochise County as well as the sale and transfer of water utility assets and cancellation of the CC&Ns of the McLain Systems.

On May 30, 2007, the Companies filed a Motion for extension of time to comply to complete system improvements until February 19, 2008, and to file a rate case no later than December 31, 2008 utilizing a June 30, 2008 test year. By Procedural Order dated August 16, 2007, the motion was granted.

On February 14, 2008, the Companies again filed a Motion for extension of time to comply with the following:

"Complete Improvements to the Mustang, Crystal and Miracle Valley Water Systems should be extended to May 30, 2008"

"Complete Improvements to the Sierra Sunset and Coronado Estates Water Systems should be extended to December 31, 2008"

"File General Rate Applications by April 1, 2009, employing a Test-Year ending December 31, 2008"

In its application, the Companies state that they have encountered unanticipated delays of approximately six (6) to eight (8) weeks in the permitting process for improvements to the Mustang, Crystal and Miracle Valley water systems due to an administrative backlog at Cochise County. Staff contacted the Companies legal counsel and verified that May 30, 2008, would be a sufficient time frame for completion.

The Companies indicate that the work required for the Sierra Sunset and Coronado Estates water systems depends upon a joint venture with the Babocomari Group. However, the construction project is currently being held up by internal issues with this Group. The Companies state that "in the event some written agreement is not reached with the Babocomari group within the next ninety (90) days, the Companies would be prepared to proceed with a different system improvement design, albeit at an increased cost." The Companies request an extension of time to comply until December 31, 2008.

Because of the delays preventing them from completing the facility improvements of the water systems, the Companies request an extension of time to file the rate case applications to April 1, 2009, using a test-year ending December 31, 2008.

Staff has no objection to the Companies request for an extension of time to complete the system improvements and the Commission ordered rate case requirement.

EGJ:KDB:lm

Originator: Kimberly D. Battista

Attachment

Docket Control Center  
April 2, 2008  
Page 3

SERVICE LIST FOR: NORTHERN SUNRISE WATER COMPANY AND SOUTHERN  
SUNRISE WATER COMPANY

DOCKET NOS. W-20453A-06-0247, W-20454A-06-0248, W-20453A-06-0251,  
W20454A-06-0251, W-01646A-06-0251, W-01868A-06-0251,  
W-02235A-06-0251, W02316A-06-0251, W-02230A-06-0251,  
W-01629A-06-0251, AND W-02240A-06-0251

Mr. Jay Shapiro  
Mr. Patrick Black  
Fennemore Craig, PC  
3003 North Central Avenue, Suite 2600  
Phoenix, Arizona 85012

Ms. Lyn Farmer  
Chief Administrative Law Judge  
Hearing Division  
Arizona Corporation Commission  
1200 West Washington Street  
Phoenix, Arizona 85007

Mr. Steven Cockrum  
5328 Corral Drive  
Hereford, Arizona 85635

Arizona Small Utilities Association  
210 North Central, Suite 6B  
Avondale, Arizona 85323

Mr. Steven L. Wene  
Moyes Storey  
1850 North Central Avenue, #1100  
Phoenix, Arizona 85004

Mr. Johnny McLain  
Ms. Linda McLain  
Post Office Box 2903  
Sierra Vista, Arizona 85636

Mr. Christopher K. Kempley  
Chief Counsel, Legal Division  
Arizona Corporation Commission  
1200 West Washington Street  
Phoenix, Arizona 85007

Mr. Ernest G. Johnson  
Director, Utilities Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007

ORIGINAL



0000081788

RECEIVED

1 FENNEMORE CRAIG, P.C.  
2 A Professional Corporation  
3 Jay L. Shapiro (No. 014650)  
4 Patrick J. Black (No. 017141)  
5 3003 North Central Avenue  
6 Suite 2600  
7 Phoenix, Arizona 85012  
8 Telephone (602) 916-5000

AZ CORP COMMISSION  
DOCKET CONTROL

Arizona Corporation Commission

DOCKETED

FEB 14 2008

DOCKETED BY

Attorneys for Northern Sunrise Water Company  
and Southern Sunrise Water Company

BEFORE THE ARIZONA CORPORATION COMMISSION

9 IN THE MATTER OF THE APPLICATION OF  
10 NORTHERN SUNRISE WATER COMPANY FOR A  
11 CERTIFICATE OF CONVENIENCE AND  
12 NECESSITY TO PROVIDE WATER UTILITY  
13 SERVICE IN COCHISE COUNTY, ARIZONA.

DOCKET NO. W-20453A-06-0247

14 IN THE MATTER OF THE APPLICATION OF  
15 SOUTHERN SUNRISE WATER COMPANY FOR A  
16 CERTIFICATE OF CONVENIENCE AND  
17 NECESSITY TO PROVIDE WATER UTILITY  
18 SERVICE IN COCHISE COUNTY, ARIZONA.

DOCKET NO. W-20454A-06-0248

19 IN THE MATTER OF THE JOINT APPLICATION  
20 OF NORTHERN SUNRISE WATER COMPANY  
21 AND SOUTHERN SUNRISE WATER COMPANY  
22 FOR THE APPROVAL OF SALE AND TRANSFER  
23 OF WATER UTILITY ASSETS, AND  
24 CANCELLATION OF CERTIFICATES OF  
25 CONVENIENCE AND NECESSITY, FOR  
26 MIRACLE VALLEY WATER COMPANY,  
COCHISE WATER COMPANY, HORSESHOE  
RANCH WATER COMPANY, CRYSTAL WATER  
COMPANY, MUSTANG WATER COMPANY,  
CORONADO ESTATES WATER COMPANY, AND  
SIERRA SUNSET WATER COMPANY, LOCATED  
IN COCHISE COUNTY, ARIZONA.

DOCKET NOS. W-20453A-06-0251  
W-20454A-06-0251  
W-01646A-06-0251  
W-01868A-06-0251  
W-02235A-06-0251  
W-02316A-06-0251  
W-02230A-06-0251  
W-01629A-06-0251  
W-02240A-06-0251

MOTION FOR EXTENSION OF  
TIME TO COMPLY WITH  
DECISION NO. 68826

23 Northern Sunrise Water Company ("Northern Sunrise") and Southern Sunrise Water  
24 Company ("Southern Sunrise") ("Applicants") hereby submit this Motion for an Extension of  
25 Time to Comply with Decision No. 68826 (June 29, 2006) in the above-captioned matter.



1 certain modifications to the plant improvement plan set forth in Exhibit B of the order. On  
2 August 7, 2007, Staff filed a report which concluded that Applicants' proposed modifications  
3 could not be verified due to several outstanding issues. Applicants addressed Staff's concerns in  
4 response memoranda submitted on September 26, 2007 (information regarding Northern  
5 Sunrise's Mustang and Crystal water systems, and Southern Sunrise's Cochise, Horseshoe  
6 Ranch, and Miracle Valley water systems), and on November 5, 2007 (information regarding  
7 Northern Sunrise's Sierra Sunset and Coronado water systems). Ultimately, Staff determined the  
8 Company's proposed modifications for infrastructure improvements to be reasonable. See Staff  
9 Reports filed on October 19, 2007 and November 30, 2007, attached hereto as Exhibit 1.

#### 10 DISCUSSION

##### 11 I. The Deadline to Complete Improvements to the Mustang, Crystal and Miracle Valley 12 Water Systems Should Be Extended to May 30, 2008.

13 Southern Sunrise will complete the improvements to the Cochise and Horseshoe Ranch  
14 water systems by February 19, 2008. However, Applicants encountered unanticipated delays of  
15 approximately six (6) to eight (8) weeks in the permitting process for improvements to the  
16 Mustang, Crystal and Miracle Valley water systems due to an administrative backlog at Cochise  
17 County. Applicants' engineers met with Cochise County planning department representatives on  
18 several occasions to discuss the improvements, and county requirements concerning same. After  
19 several meetings, the required permits were finally issued on December 18, 2007. Despite the  
20 administrative delay, Applicants have pursued their maintenance and repair plans to the extent  
21 possible, and construction improvements are now well under way for all three systems. See  
22 survey list of action items, attached hereto as Exhibit 2. Applicants have pursued these  
23 infrastructure improvement projects in good faith, and request that the deadline to complete these  
24 improvements be extended from February 19, 2008 to May 30, 2008.

1 II. The Deadline to Complete Improvements to the Sierra Sunset and Coronado Estates  
2 Water Systems Should Be Extended to December 31, 2008.

3 It has been approximately ten (10) weeks since Staff submitted its November 30, 2007  
4 Staff Report, in which it concluded that proposed modifications to capital improvement plans for  
5 the Sierra Sunset and Coronado Estates water systems were reasonable. A majority of the work  
6 required for these facilities depends upon a joint venture with the Babocomari Group, and the  
7 substantial cost savings realized will ultimately be passed on to ratepayers. However, the  
8 construction project is currently being held up by the Babocomari Group, which needs to resolve  
9 some internal issues. As a result of the delay, the window of opportunity to coordinate system  
10 design improvements will close on February 19, 2008.

11 Northern Sunrise would still like to take advantage of an opportunity that it believes can  
12 be achieved by December 31, 2008, to the benefit of its ratepayers. However, in the event some  
13 written agreement is not reached with the Babocomari Group within the next ninety (90) days,  
14 Northern Sunrise would be prepared to proceed with a different system improvement design,  
15 albeit at an increased cost. See survey list of action items for Sierra Sunset and Coronado Estates  
16 attached hereto as Exhibit 3. Therefore, Applicant respectfully requests on behalf of its  
17 ratepayers that the time for compliance be extended from February 19, 2008 to  
18 December 31, 2008.

19 III. Applicants Should Be Required to File General Rate Applications by April 1, 2009,  
20 Employing a Test-Year Ending December 31, 2008.

21 Because of the delays preventing them from completing the facility improvements for  
22 seven separate water systems, Applicants seek approval to extend the deadline to file rate case  
23 applications to April 1, 2009, using a test-year ending December 31, 2008.

24 CONCLUSION

25 Despite delays caused by: 1) bankruptcy proceedings to close the sale of water system  
26 assets; 2) a lengthy administrative review and approval permitting process by Cochise County;

1 and 3) internal matters with the Babocomari Group, Applicants have continued to repair, operate  
2 and maintain the McLain Systems so that customers receive safe and reliable water. Once the  
3 sale transaction closed on February 19, 2007, Applicants began addressing the more complex  
4 system improvements. However, more time is required. Based on the circumstances of the delay,  
5 Applicants assert that there is good cause to grant this motion. Finally, in order to make matters  
6 consistent with the intent of the Decision No. 68826, Applicants should be allowed to utilize a  
7 Test Year ending December 31, 2008, in order to capture as much capital investment in new  
8 infrastructure and known and measurable operating expenses as possible.

9 RESPECTFULLY SUBMITTED this 14<sup>th</sup> day of February, 2008.

10 FENNEMORE CRAIG, P.C.

11  
12  
13 By: 

14 Jay L. Shapiro  
15 Patrick J. Black  
16 Suite 2600  
17 3003 North Central Avenue  
18 Phoenix, Arizona 85012  
19 Attorneys for Northern Sunrise Water Company  
20 and Southern Sunrise Water Company  
21  
22  
23  
24  
25  
26

18 **ORIGINAL and 17 copies filed**  
19 this 14<sup>th</sup> day of February, 2008 to:

20 Docket Control  
21 Arizona Corporation Commission  
22 1200 West Washington Street  
23 Phoenix, Arizona 85007  
24  
25  
26



1 **Copy sent via e-mail and U.S. mail**  
2 this 14<sup>th</sup> day of February, 2008 to:


3 Jane L. Rodda, ALJ  
4 Hearing Division  
5 Arizona Corporation Commission  
400 W. Congress St.  
6 Tucson, AZ 85701

6 **Copy hand delivered**  
7 this 14<sup>th</sup> day of February, 2008 to:

8 Christopher Kempley, Chief Legal Counsel.  
9 Legal Division  
9 Arizona Corporation Commission  
10 1200 W. Washington St.  
Phoenix, AZ 85007

11 Steve Olea, Assistant Director  
12 Utilities Division  
13 Arizona Corporation Commission  
14 1200 W. Washington St.  
Phoenix, AZ 85007

15 Marlin Scott, Engineer  
16 Arizona Corporation Commission  
17 1200 W. Washington St.  
Phoenix, AZ 85007

18  
19 

20 2029782.1/20898.001  
21  
22  
23  
24  
25  
26

# **EXHIBIT**

# **1**

ORIGINAL

**MEMORANDUM RECEIVED**

30sm

TO: Docket Control

2007 OCT 19 A 8:52

FROM: Ernest Johnson  
*for* Director  
Utilities Division

AZ CORP COMMISSION  
DOCKET CONTROL

DATE: October 19, 2007

RE: **COMPLIANCE FILING FOR DECISION NO. 68826 - STAFF RESPONSE TO THE "RESPONSE OF AUGUST 7, 2007 STAFF REPORT" FILING BY NORTHERN SUNRISE WATER COMPANY AND SOUTHERN SUNRISE WATER COMPANY**

DOCKET NO. W-20453A-06-0247 (CC&N FOR NSWC)

DOCKET NO. W-20454A-06-0248 (CC&N FOR SSWC)

DOCKET NOS. W-20453A-06-0251 (TRANSFER OF MCLAIN SYSTEMS)

W-20453A-06-0251

W-20454A-06-0251

W-01646A-06-0251

W-01868A-06-0251

W-02235A-06-0251

W-02316A-06-0251

W-02230A-06-0251

W-01629A-06-0251

W-02240A-06-0251

Arizona Corporation Commission  
**DOCKETED**

OCT 19 2007

DOCKETED BY	<i>nr</i>
-------------	-----------

**Introduction**

On September 26, 2007, Northern Sunrise Water Company, Inc. ("NSWC") and Southern Sunrise Water Company, Inc. ("SSWC") or "Companies" docketed a filing as a "Response To August 7, 2007 Staff Report" for their proposed modification to the capital improvements per Exhibit B to Decision No. 68826. This September 26, 2007 filing responded to five of the seven water systems; 1) Mustang, 2) Crystal, 3) Cochise, 4) Horseshoe, and 5) Miracle Valley. The remaining other two systems, 6) Sierra Sunset and 7) Coronado, will be filed by November 1, 2007.

**Background**

Pursuant to Decision No. 68826 (June 29, 2006), the Companies docketed on July 24, 2007, a "Notice of Filing" of their proposed modification to the capital improvements attached as Exhibit B to Decision No. 68826. The Decision ordered "that NSWC and SSWC shall file any proposed amendment or modification to Exhibit B with Docket Control as soon as practical. If

Staff has an objection to any proposed modification to Exhibit B, Staff shall file its objections in the docket within 10 business days."

On August 7, 2007, Staff filed its response to the Companies' July 24, 2007 filing stating that it was Staff's opinion that the actual customer demand for each water system was still unknown and possible system interconnections may exist. Based on these unknown factors, Staff could not verify if the modified capital plant improvements were adequately sized. For this reason, Staff reserved the right to suggest revisions to the sizing and timing of certain projects until the Companies submit to the Commission actual demand data for each water system by completing Water Use Data Sheets and confirming if any of the water systems are actually interconnected with one another.

#### **Companies' Second Filing**

In its September 26, 2007 filing, the Companies provided the Water Use Data Sheets, system interconnection verification, and a response to the water loss issue for the Crystal, Mustang, Cochise, Horseshoe, and Miracle Valley water systems. Based on the above requested data, the Companies amended their modified capital plant improvements as follows:

1. Mustang and Crystal Systems – These two systems are confirmed to be interconnected, which modified the original ACC recommendation of two 60,000 gallon storage tanks to a 100,000 storage tank. The existing well capacities were shown to be adequate. The Companies now recommend rehabilitation of the wells in lieu of replacement. The existing hydropneumatic tank system will be replaced with a new pre-packaged booster station.
2. Cochise and Horseshoe Systems – These two systems are interconnected and the Companies concur with the original ACC recommendations.
3. Miracle Valley System – The Companies concur with the original ACC recommendations. The existing hydropneumatic tank system will be replaced with a new pre-packaged booster station.

#### **Staff's Second Response**

After reviewing the Companies' September 26, 2007 filing for the Crystal, Mustang, Cochise, Horseshoe, and Miracle Valley water systems, it is Staff's opinion that the Companies' proposed modifications to the capital improvements are reasonable.

EGJ:MSJ:red

Originator: Marlin Scott, Jr.

Service list for Northern Sunrise Water Company, Inc. et al  
Docket Nos. W-20453A-06-0247 et al

Mr. Jay Shapiro  
Mr. Patrick Black  
FENNEMORE CRAIG  
3003 N. Central Avenue, Suite 2600  
Phoenix, Arizona 85012

Mr. Christopher Kempley  
Chief Counsel, Legal Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007

Mr. Ernest G. Johnson  
Director, Utilities Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007



ORIGINAL

MEMORANDUM

RECEIVED

3052

TO: Docket Control  
FROM: Ernest Johnson  
Director  
Utilities Division

2007 NOV 30 A 9 16

AZ CORP COMMISSION  
DOCKET CONTROL

DATE: November 30, 2007

RE: COMPLIANCE FILING FOR DECISION NO. 68826 - STAFF RESPONSE  
TO THE "NOTICE OF FILING" FILING BY NORTHERN SUNRISE WATER  
COMPANY

DOCKET NO. W-20453A-06-0247 (CC&N FOR NSWC)

DOCKET NO. W-20454A-06-0248 (CC&N FOR SSWC)

DOCKET NOS. W-20453A-06-0251 (TRANSFER OF MCLAIN SYSTEMS)

~~W-20453A-06-0251~~

W-20454A-06-0251

W-01646A-06-0251

W-01868A-06-0251

W-02235A-06-0251

W-02316A-06-0251

W-02230A-06-0251

W-01629A-06-0251

W-02240A-06-0251

Arizona Corporation Commission

DOCKETED

NOV 30 2007

DOCKETED BY

nr

**Introduction**

On November 5, 2007, Northern Sunrise Water Company, Inc. ("NSWC") docketed a "Notice of Filing" for its proposed modification to the capital improvements per Exhibit B to Decision No. 68826. This November 5, 2007 filing responded to the two remaining water systems; Sierra Sunset and Coronado. The five other water systems; Mustang, Crystal, Cochise, Horseshoe, and Miracle Valley, were filed on September 26, 2007 with a Staff response filed on October 19, 2007.

**Background**

Pursuant to Decision No. 68826 (June 29, 2006), NSWC and Southern Sunrise Water Company, Inc. ("SSWC") or "Companies" docketed on July 24, 2007, a "Notice of Filing" of their proposed modification to the capital improvements attached as Exhibit B to Decision No. 68826. The Decision ordered "that NSWC and SSWC shall file any proposed amendment or modification to Exhibit B with Docket Control as soon as practical. If Staff has an objection to any proposed modification to Exhibit B, Staff shall file its objections in the docket within 10 business days."

On August 7, 2007, Staff filed its first response to the Companies' July 24, 2007 filing stating that it was Staff's opinion that the actual customer demand for each water system was still unknown and possible system interconnections may exist. Based on these unknown factors, Staff could not verify if the modified capital plant improvements were adequately sized. For this reason, Staff reserved the right to suggest revisions to the sizing and timing of certain projects until the Companies submit to the Commission actual demand data for each water system by completing Water Use Data Sheets and confirming if any of the water systems are actually interconnected with one another.

On October 19, 2007, Staff filed its response to the Companies' September 26, 2007 filing for the Crystal, Mustang, Cochise, Horseshoe, and Miracle Valley water systems which included the above requested data. After review of this data, it was Staff's opinion that the Companies' proposed modifications to the capital improvements for the five systems were reasonable.

#### **Company's November 5, 2007 Filing**

In its filing, NSWC provided the Water Use Data Sheets, system interconnection information, and a response to the water loss issue for the Sierra Sunset and Coronado water systems. Based on the above requested data, the Companies amended their modified capital plant improvements as follows:

1. Sierra Sunset System – Although the initial filing stated it is "possible" that the Sierra Sunset system is interconnected with the adjacent water system(s); NSWC recommends a new, adequately-sized interconnection between the Sierra Sunset and Coronado systems. These two systems would then operate together as a single system along with the proposed Babocomari Development. This proposed three-system interconnection would then eliminate the original ACC recommendation of the installation of a 30,000 gallon storage tank on the Sierra Sunset system. The revised Sierra Sunset system's storage requirement of 19,000 gallons would then be added to the proposed Babocomari storage capacity. The existing well capacity of 20 GPM when combined with Coronado and Babocomari is sufficient.
2. Coronado System – The interconnection information is the same as #1 above. The proposed three-system interconnection would then eliminate the original ACC recommendation of the installation of a 100,000 gallon storage tank on the Coronado system. The revised Coronado system's storage requirement of 72,000 gallons would then be added to the proposed Babocomari storage capacity. The existing well capacity of 110 GPM when combined with Sierra Sunset and Babocomari is sufficient.
3. Babocomari Site – The proposed Babocomari site will have a 600 GPM well, 345,000 gallons of storage and a 1,975 GPM booster station.



Docket Control  
November 30, 2007  
Page 3

**Staff's Response to the November 5, 2007 Filing**

After reviewing NSWC's filing for the Sierra Sunset and Coronado water systems, along with the proposed Babocomari site, it is Staff's opinion that NSWC's proposed modifications to the capital improvements are reasonable.

EGJ:MSJ:red

Originator: Marlin Scott, Jr.

Service list for Northern Sunrise Water Company, Inc. et al  
Docket Nos. W-20453A-06-0247 et al

Mr. Jay Shapiro  
Mr. Patrick Black  
FENNEMORE CRAIG  
3003 N. Central Avenue, Suite 2600  
Phoenix, Arizona 85012

Mr. Christopher Kempley  
Chief Counsel, Legal Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007

Mr. Ernest G. Johnson  
Director, Utilities Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007

Ms. Lyn Farmer  
Administrative Law Judge, Hearing Division  
Arizona Corporation Commission  
1200 W. Washington Street  
Phoenix, Arizona 85007

# EXHIBIT

# 2

**Mustang and Crystal**  
**Total Customers Served: 127**

The ACC mandated improvements for Mustang are:

1. Add meter to well. **Complete.**
2. Construct a minimum 6 ft. high chain link fence with barbed wire 400 LF. **Complete.**
3. Construct 12 ft. wide chain link gate. **Complete.**
4. Replace existing well with new well. Under Construction.
5. Replace well pump and piping. Under Construction.
6. New Electrical Control and wiring system. Under Construction.
7. New 5,000-Gallon Pressure Tank. Not Applicable, see description below.
8. New 60,000 Gallon storage tank (at least this size). Under Construction.
9. Survey Property to establish property boundaries of at least two wells. **Complete.**

The ACC mandated improvements for Crystal are:

1. Add meter to well. **Complete.**
2. Construct a minimum 6 ft. high chain link fence with barbed wire 400 LF. **Complete.**
3. Construct 12 ft. wide chain link gate. **Complete.**
4. Replace existing well with new well. Under Construction.
5. Replace well pump and piping. Under Construction.
6. New Electrical Control and wiring system. **Complete.**
7. New 5,000-Gallon Pressure Tank. Not applicable, see description below.
8. New 60,000 Gallon storage tank (at least this size). Under Construction.
9. Survey Property to establish property boundaries of well site. **Complete.**

As Mustang and Crystal are interconnected, they were treated as one system.

- A new 100,000 Gallon water storage tank is under construction at Mustang.
- A new 350 Gallon per minute VFD booster pumping station has been delivered, and is awaiting installation. This eliminates the need for a hydropneumatic tank.
- New security fencing and gate and upgrades to the electrical system are part of the project.
- Crystal and Mustang are now interconnected.
- Rehabilitation of Mustang and Crystal wells will commence upon completion of tank and booster installation.

Several, Non-ACC mandated improvements were made to both facilities as well. These include:

1. Cleaned up facilities.
2. Installed chlorinators.
3. Necessary valving replaced for interconnect.
4. Installed and replaced necessary piping and pressure vessels.

**Miracle Valley**  
**Total Customers Served: 255**

The ACC mandated improvements for Miracle Valley are:

1. Add meter to well. **Complete.**
2. Construct a minimum 6 ft. high chain link fence with barbed wire 400 LF. Under Construction.
3. Construct 12 ft. wide chain link gate. Under Construction.
4. Add two 7.5 hp booster pumps. Under Construction.
5. Rebuild Electrical Control and wiring system. Under Construction.
6. Add storage tank Minimum 150,000 gallons. Under Construction.
7. Replace 5,000 Gallon pressure tank. Not applicable, see description below.
8. Add sampling tap to well. **Complete.**
9. Survey property to establish property boundaries of two well sites. **Complete.**
  - A new 150,000 Gallon water storage tank is under construction at Miracle Valley.
  - A new 350 Gallon per minute VFD booster pumping station has been delivered, and is awaiting installation. This eliminates the need for a hydropneumatic tank.
  - New security fencing and gate and upgrades to the electrical system are part of the project.

Several, Non-ACC mandated improvements were made to this facility as well. These include:

1. Cleaned up well site.
2. Installed chlorinator. Started chlorinating system May 24th.
3. Commenced design and approvals for equipping Miracle Valley Well #2. This well will provide redundancy in the system.
4. Installed 40 HP Well pump and motor and electrical starter.

# EXHIBIT

# 3

## **Sierra Sunset and Coronado Estates**

*Total Customers Served: 222*

The ACC mandated improvements for Sierra Sunset are:

1. Construct a minimum 6 ft. high chain link fence with barbed wire 400 LF. ***Complete.***
2. Construct 12 ft. wide chain link gate. ***Complete.***
3. Survey Property to establish property boundaries of well site. Ongoing.
4. Install customer meters to 30 customers. ***Complete.***

The ACC mandated improvements for Coronado Estates are:

1. Add meter to well. ***Complete.***
2. Construct a minimum 6 ft. high chain link fence with barbed wire 400 LF. ***Complete.***
3. Construct 12 ft. wide chain link gate. ***Complete.***
4. Replace well pump and piping. ***Complete.***
5. New Electrical Control and wiring system. ***Complete.***
6. New 5,000-Gallon Pressure Tank. Pending Babocomari Project.
7. New 100,000 Gallon storage tank (at least this size). Pending Babocomari Project.
8. Survey Property to establish property boundaries of well site. ***Complete.***

Several, Non-ACC mandated improvements were made to both facilities as well. These include:

### **Coronado Estates**

1. Removed old storage tank.
2. Cleaned up well site.
3. Installed flow meters.
4. Replaced 20HP well pump & motor.
5. Replaced column pipe.
6. Cleaned up electrical panels.
7. Installed booster station.
8. Replaced 7 1/2HP booster pump and motor.
9. Installed new 10HP booster pump.

### **Sierra Sunset**

1. Cleaned up site.
2. Replaced 15HP pump & motor.
3. Installed new column pipe and wire on pump.
4. Replace well starter controls.
5. Installed two 120 Gallon surge tanks and pressure switch.
6. Installed chlorinator.
7. Installed 4" valve.